

West Chester Univ.		Line Set Schedule						
Emilie K. Asplundh Concert Hall								
Line Set #	Function	No. Lift Lines	Batten Length	Winch Capacity	Low Trim	High Trim	Location from PL	
A	Apron Elec.	5	36' - 0"	Dead Hung	N/A	24' - 0"	-2' - 0"	
FC	Fire Curtain	5	39' - 0"	Hydraulic			0' - 0"	
HC	House Curtain	7	51' - 0"	Dead Hung	N/A	30' - 9"	1' - 1"	
1	1st ELEC	5	3 @ 46' - 0"	4200 lbs.	4' - 0"	37' - 0"	3' - 9"	
2	Shell Ceiling (Can Not Move)	5	46' - 0"	1400 lbs.	4' - 0"	37' - 0"	5' - 6 1/2"	
Manual 1		5	42'-0"	Sand Bag		38'-0"	approx. 7'-0"	
3	Projection Screen (Can Not MOVE)	5	46' - 0"	1400 lbs.	4' - 0"	37' - 0"	8' - 2"	
4	Border 1	5	46' - 0"	1400' lbs.	4' - 0"	37' - 0"	9' - 2"	
T1	Traveler 1	7	46' - 0"	Dead Hung	N/A	28' - 9"	10' - 0"	
5	2nd ELEC	5	3 @ 46' - 0"	4200 lbs.	4' - 0"	37' - 0"	12' - 0"	
6	EMPTY	5	46' - 0"	1400' lbs.	4' - 0"	37' - 0"	13' - 8 1/2"	
7	Limited Travel	5	46' - 0"	1400' lbs.	12' - 0"	37' - 0"	15' - 6"	
8	Border 2	5	46' - 0"	1400' lbs.	4' - 0"	37' - 0"	17' - 0"	
T2	Traveler 2	7	46' - 0"	Dead Hung	N/A	28' - 9"	18' - 0"	
9	3rd ELEC	5	3 @ 46' - 0"	4200 lbs.	4' - 0"	37' - 0"	19' - 10"	
10	EMPTY	5	46' - 0"	1400' lbs.	4' - 0"	37' - 0"	22' - 2"	
11	Border 3	5	46' - 0"	1400' lbs.	4' - 0"	37' - 0"	23' - 10"	
T3	Traveler 3	7	46' - 0"	Dead Hung	N/A	28' - 9"	25' - 0"	
Manual 2		5	42'-0"	Sand Bag		38'-0"	approx. 26'-0"	
12	4th ELEC	5	2 @ 46' - 0"	3000 lbs.	4' - 0"	37' - 0"	27' - 0"	
13	EMPTY	5	46' - 0"	1400' lbs.	4' - 0"	37' - 0"	28' - 6"	
14	5th ELEC	5	2 @ 46' - 0"	3000 lbs.	4' - 0"	37' - 0"	29' - 10"	
15	EMPTY	5	46' - 0"	1400' lbs.	4' - 0"	37' - 0"	31' - 6"	
T4	Traveler 4	7	46' - 0"	Dead Hung	N/A	28' - 9"	32' - 6"	
16	CYC	5	46' - 0"	1400' lbs.	4' - 0"	37' - 0"	33' - 6"	
17	EMPTY	5	46' - 0"	1400' lbs.	4' - 0"	37' - 0"	34' - 10"	
***ALL WINCHES ARE FIXED SPEED 20 FT. per MINUTE								